

Lincoln County Multi-Disciplinary ARRA Project Reporting- WFM-0460-1 \$1,314,100

NDOT RIGHT OF WAY-		Jobs		24	TARGET ACRES				849	ROW ALLOCATION				\$772,000.00		
Date Range	Contractor/Crew	Jobs Created	Jobs Retained	% Complete-Jobs Created/Retained	Federal subsidized heat wood (in cords)	Biomass Produced (in yards)	Biomass Utilized (in yards)	Acres Treated	% Complete-Acres	Treatment Type	PO Amount	Cost	% Money-Obligated	% Complete - Money	Match	Comments/Other Information
3/30-4/8/09	Pioche Conservation Camp	0	0		5	12	0	13.3		Cut/Chip	\$0.00	\$0.00			\$1,576.34	
	First Choice Tree Service	1				100	0	24.24		Cut/Chip	\$243,490.00	\$24,349.00			\$0.00	new position hired 4/8/09, interviews for another scheduled for 4/10/09- after training they will be placed on Lincoln County Crew
	Smith Crane and Rigging	0	0			0	0	0		NA	\$50,400.00	\$0.00			\$0.00	PO signed for 40 loads hauled to NNCC cogeneration facility- scheduled to begin 4/20/09
		1	0	4.17%	5	112	0	37.54	4.42%		\$293,890.00	\$24,349.00	38.07%	3.15%	\$1,576.34	
4/9-4/15/09	Pioche Conservation Camp	0	0		5	47	0	8.4		Cut/Chip	\$0.00	\$0.00			\$0.00	week shortened by weather/equipment problems
	First Choice Tree Service	1				106	0	20.6		Cut/Chip	\$0.00	\$12,873.00			\$0.00	week shortened by weather, new hire 4/10/09
	Smith Crane and Rigging	0	0			0	0	0		NA	\$0.00	\$0.00			\$0.00	scheduled 4/20 but may be delayed as they are purchasing the equipment for this job (equipment will be purchased by contractor not with grant funding)
		1	0	4.17%	5	153	0	29	3.42%		\$0.00	\$12,873.00	0.00%	1.67%	\$0.00	
4/16-4/22/09	Pioche Conservation Camp	0	0		5	18	0	4.2		Chip only					\$0.00	Week shortened by weather/equipment problems
	First Choice Tree Service	0	0			93	0	12.12		Cut/Chip		\$24,349.00			\$0.00	Week shortened by weather
	Smith Crane and Rigging	2	2			0	100	0		Haul Chips		\$300.00			\$0.00	First pick up on 4/22/09, hired 2 new drivers & rehired 2 prev. layed off
		2	2	16.67%	5	111	100	16.32	1.92%		\$0.00	\$24,649.00	0.00%	3.19%	\$0.00	
4/23-4/29/09	Pioche Conservation Camp	0	0		9	144	0	10.46		Chip only	\$0.00	\$0.00			\$12,033.25	Equipment problems, completed to MM145.
	First Choice Tree Service	0	0		0	158	0	8.48		Cut/Chip	\$0.00	\$24,349.00			\$0.00	Equipment breakdown on 4/27.
	Smith Crane and Rigging	0	0		0	0	200	0		Haul Chips	\$0.00	\$5,950.00			\$0.00	2 loads picked up- bill monthly so no figures yet
		0	0	0.00%	9	302	200	18.94	2.23%		\$0.00	\$30,299.00	0.00%	3.92%	\$12,033.25	
4/30-5/6/09	Pioche Conservation Camp	0	0		0	0	0	0		cut only		\$0.00				Fire training
	First Choice Tree Service	0	0		0	240	0	8.48		Cut/Chip		\$24,349.00				Heavy fuel loading.
	Smith Crane and Rigging	0	0		0	0	200	0		Haul Chips		\$4,725.00				Load pick-up 4/30/09, 5/5/09.
		0	0	0.00%	0	240	200	8.48	1.00%		\$0.00	\$29,074.00	0.00%	3.77%	\$0.00	
	Overall Project Totals	4	2	25.00%	24	918	500	110.28	12.99%		\$293,890.00	\$121,244.00	38.07%	15.71%	\$13,609.59	